Roberto Gilmozzi EELT Principal Investigator DRM workshop, Garching, May 20-21 2008

**EELT: Phase B status** 



# The EELT: Phase B Status

- Goal
  - Proposal for construction by mid 2010 (goal end 2009)
- Resources
  - 2007-2009: 57.2 M€ (including 110 FTEs)
  - 2008-2011: 5 M€ for EELT related R&D
  - Supporting activities from FP6 (28.8 M€) & FP7 (6.1 M€)
- Telescope (~60% budget committed)
  - Several industrial contracts running
  - BRDv2 following Baselining meeting (Feb 29 Mar 4)
- Instrumentation
  - Started Phase A studies
- Design Reference Mission
  - Progress in simulations
  - First iteration completed

# **Programme organization**





- Program System Engineer on board (R Tamai)
- Project scientist appointed (M Kissler)
- MAD Science Verification ("Star Oriented") executed
  - Two runs (Nov and Jan)
  - 12 programs, 21 targets
    - 15 targets completed, 2 almost complete, 4 not executed (time, gde)
    - 1 program not executed (unsuitable guide stars)
  - Additional runs recommended by STC (planned for the Summer)
- FP7 contract signed, work started

+ES+ 0 +

#### Summary: powerful performance



#### Performance upgrade paths











# The Baselining meeting

	ET STATES TO STATES	INF	
Fri. 29 <sup>th</sup> Feb 09:00	Overview	Gilmozzi	An internal meeting (not a review) to define
09:30	Science case	Kissler-Patig	the baseline for design consolidation
10:30	Telescope project management	Spyromilio	A A AND
10:45	Project control	Basbilir	<ul> <li>Consolidation over the next 8 months</li> </ul>
11:00	Coffee	LAYKS	
11:30	Site operations	Tamai	Consolidation will yield the definitive FELT
11:50	Science operations and systems	Comeron	
12:30	Lunch	N TE	design and the specs/requirements for the
13:30	Optical design	Delabre	
14:00	System engineering	Dierickx C	tinal subsystem contracts
14:30	Error budget	Bonnet	FEEFFEFEFEFEFEFEFEFEFEFEFE
15:00	Interfaces	Koehler VI Co	<ul> <li>This will provide the input to the Proposal for</li> </ul>
15:30	Coffee	SILA WIB	Construction including the cost and schedule
16:00	Discussion	ALLAN R	Construction, including the cost and schedule
Mon. 3rd March			
09:00	Telescope mount design	Brunetto	A STATE A SOLO A TOTAL
09:45	Enclosure design	Schneemann	C A STATION AND AND AND AND AND AND AND AND AND AN
10:30	Coffee	FRANK	A VZ B HARDYAR
11:00	Primary mirror cell	Brunetto/Cayrel	
11:30	Primary mirror	Swat	
11:45	Primary mirror control	Cerm CA	09:00 Wavefront control adapters Noether
12:00	Primary mirror phasing	Noethe	10:00 Central control
12:30	Lunch	RADDA	10:30 Coffee
13:30	Secondary mirror cell	Brunetto	11:00 Telescope costs
14:15	Secondary mirror	Swatz	12:30 Lunch
14:30	M4	HUDIN AN R	14:00 Jestniment and Post Focal AQ machiles studies
15:00	Coffee	CHAR K	D'Odorico & Hubin
15:15	M5 electromechanics	HUDIN	
15:45		awaitrakte	15.00 Instructient and Telescence Interfaces
16:00	Lasers	Holzloenner	Casal et al
16:30	Discussion	AVAX T	16:00 Discussion











#### Outcome of the meeting

- Current status: progress of Phase B
- Current baseline for each subsystem
   Selected by subsystem responsible(s)
- Identification of issues to be resolved during the consolidation
- Crucial input to the decision making process
- After the consolidation the telescope design will be under configuration control.
- Milestones (T0 is 5 Mar)
  - T0+3 months interface baseline
  - T0+5 months performance baseline
  - T0+8 months BRDv3



Slide 12



# The telescope mount

#### Industrial studies



Roberto Gilmozzi, EELT Status, UC meeting, Apr 14 2008

BRD v1



## Accessing the subsystems







# The primary









# The secondary





# The M4 adaptive mirror



Roberto Gilmozzi, EELT Status, UC meeting, Apr 14 2008

Slide 19



#### The M5 field-stabilization mirror

REAL NUS







Deliverable of industrial electromechanical study: scale 1 prototype

Goal: 40 kg/m<sup>2</sup>



361 Kg (**67 kg/m<sup>2</sup>**) mirror design 254 Hz eigenfrequency

Roberto Gilmozzi, EELT Status, UC meeting, Apr 14 2008

Slide 20

# The enclosure (dome)





Slide 22





INSTRUMENT

STUDY

EAGLE

# Main Observing Modes PROCUREMENT MODUS / STATUS WF, Multi IFU NIR Spectrograph. SSP / Agreement with Consortium of Institutes from France and UK High Resolution, High Stability Visual Spectrograph ESO coordinates study with Institutes from Italy, Spain, Switzerland and UK



Roberto Gilmozzi, EELT Status, UC meeting, Apr 14 2008

#### Instrumentation









### Site characterization





Other sites: Las Campanas San Pedro Martir Maidanak Tibet Pamir







#### Site characterization





#### Site Selection Advisory Committee

- Task:
  - To work out the full technical decision matrix
  - No political issues (these are for Council)
- Composition
  - Five/six high profile members (e.g. directors of observatories)
  - May decide to consult experts
- Advise Director General

- To present a proposal to Council by end 2009



#### And much more...

- Phasing of the primary
- Interface definitions
- Error budget
- Control system architecture
- Science operations concept
- Site operations
- Budget, schedule



M4

Interface



#### Conclusions

- Phase B is well advanced
  - In budget
  - 3 month "structural" delay (to meet first FC)
- Strong and exciting science case
   DRM progressing
- Basic Reference Design v2 is baseline
- Consolidation has started
   BRDv3 in 8 months