




Atacama Large Millimeter Array

Project Status



Atacama Large Millimeter Array

ALMA Project Organization



**The System Engineering
now reports directly to the**




Atacama Large Millimeter Array Management – JAO Staffing

- **The Joint Alma Office (JAO) in Chile has the following staff in post:**
 - **Director:** **Massimo Tarenghi**
 - **Project Manager:** **Tony Beasley**
 - **Project Engineer:** **Rick Murowinski**
 - **Project Scientist:** ***Vacant***
 - **Project Controller:** **Richard Simon**



Atacama Large Millimeter Array


Management – European Staffing 1





Atacama Large Millimeter Array

Site – Road Construction 2





Atacama Large Millimeter Array

Site – Road Construction 3





Atacama Large Millimeter Array

Site – Road Construction 4



View West



Road at 18Km

View East



Atacama Large Millimeter Array

Site – ALMA Camp 2



ALMA Camp – General View



Inner Court



Typical Office



OSF Camps and Technical Facilities

Residence Area

ALMA Camp


Visitors Center

Access Road to Visitors Center

Contractors Camp



OSF Technical Facilities Layout






Atacama Large Millimeter Array Site – OSF Technical Facilities





Atacama Large Millimeter Array


Site – AOS Building 1





Atacama Large Millimeter Array

Site – AOS Building 2





Atacama Large Millimeter Array Prototype Antennas





Atacama Large Millimeter Array

AEC Prototype Antenna





Atacama Large Millimeter Array

Vertex Prototype Antenna





Atacama Large Millimeter Array

Prototypes Design Characteristics

VertexRSI

- **264 Panels, 8 rings, machined Al, open back**
- **7 adjusters / panel**
- **24 CFRP BUS sectors, open back**
- **Feed legs & Apex in CFRP**
- **Hexapod secondary positioner**
- **Invar support cone I/F Bus-cabin**
- **Cylindrical Invar/steel Rx. Cabin**
- **Pinion drive**
- **Absolute Encoders**
- **3 Point support base**

ALCATEL/EIE

- **120 Panels, 5 rings, Replicated Nickel, Rhodium coated, closed back**
- **5 adjusters / panel**
- **BUS in CFRP, 16 sectors, close back**
- **Feed legs and Apex in CFRP**
- **Three axes Apex mechanism**
- **Direct connection Cabin BUS**
- **Cabin in CFRP**
- **Direct drives on both axes**
- **Incremental encoders**
- **6 Point support base**



Atacama Large Millimeter Array

ALMA FE key specifications

ALMA Band	Frequency Range	Receiver noise temperature		Mixing scheme	Receiver technology
		T_{RX} over 80% of the RF band	T_{RX} at any RF frequency		
1	31.3 – 45 GHz	17 K	28 K	USB	HEMT
2	67 – 90 GHz	30 K	50 K	LSB	HEMT
3	84 – 116 GHz	37 K	62 K	2SB	SIS
4	125 – 169 GHz	51 K	85 K	2SB	SIS
5	163 – 211 GHz	65 K	108 K	2SB	SIS
6	211 – 275 GHz	83 K	138 K	2SB	SIS
7	275 – 373 GHz*	147 K	221 K	2SB	SIS
8	385 – 500 GHz	98 K	147 K	DSB	SIS
9	602 – 720 GHz	175 K	263 K	DSB	SIS
10	787 – 950 GHz	230 K	345 K	DSB	SIS


* - between 370 – 373 GHz T_{rx} is less then 300 K

- Dual, linear polarization channels:
 - Increased sensitivity
 - Measurement of 4 Stokes parameters

- 183 GHz water vapour radiometer:
 - Used for atmospheric path length correction


Atacama Large Millimeter Array

Front End assembly



Atacama Large Millimeter Array

Front End assembly








Atacama Large Millimeter Array

Cryostat - 1

- Testing of prototype
 - Thermal performance evaluated under different load conditions
 - Design has been fully qualified
- Manufacturing Readiness Review
 - Held Dec. '03
 - Release pre-production cryostat #1-8
 - At the MRR a concern was raised about the long term use of the nylon rings under vacuum. This is being investigated as it is a major issue for the survival of the cryostat. Thermal cycling tests on Nylon and Delrin rings have been done. No evidence of failure has been detected after > 130 cycles.



Cartridge	4K stage	12K stage	90K stage
1	-	12.31	108
2	-	12.37	108
3	3.75	12.24	105
4	3.62	12.18	106
5	3.64	11.96	102
6	3.67	12.25	106
7	3.64	11.95	102
8	3.58	12.19	106
9	3.52	11.95	102
10	3.59	12.31	108



Atacama Large Millimeter Array

Cryostat - 2

- First pre-production cryostat
 - Delivery Aug / Sep '04, has shifted after accident in the production outer vacuum vessel. Accident resulted in total loss in vessel.
- Cartridge bodies being fabricated
 - After approval of band specific cartridge body designs by the cartridge groups production has started for Bands 3, 6 and 7
 - Delivery of first set completed.
- Cryocooler procurement
 - RfT for 7 cryocoolers for pre-production cryostats #2-#8 has been published in the Official Journal of the European Union (OJEU) number 2003/S 245-217953, tender number WD1476.
 - 4 enquiries, but at the close of the tender period there was only one tender submitted
 - This tender was compliant with all technical and programmatic requirements. Order has been placed
- Pre-production cryostat acceptance and delivery
 - Detailed Acceptance procedure for (pre-)production units has been defined.
 - Acceptance procedure will be a model for other production deliveries.






Atacama Large Millimeter Array

Band 3 Cartridge

- Mixer development
 - Focus on a 2SB, 4 – 8 GHz IF bandwidth, mixer solution
- Cartridge PDR held March '04
- Current status:
 - Complete the construction of the cartridge test set in semi-automatic mode
 - Finalize integration of cartridge #1 with two fully characterized 2SB mixer units and four LNAs.









Atacama Large Millimeter Array

Band 6 Cartridge



- Mixer development
 - Focus on a 2SB, 4 – 12 GHz IF bandwidth, mixer solution without isolator
- Cartridge PDR held April '04
- Current status:
 - Finalize integration of cartridge #1
 - Prepare automated test set up for production



Atacama Large Millimeter Array

Band 7 Cartridge

- Mixer development
 - Focus on a 2SB, 4 – 8 GHz IF bandwidth, mixer solution
- Cartridge PDR held June '04
- Current status:
 - Finalize integration of cartridge #1 with two fully characterized 2SB mixer units and four LNAs








Atacama Large Millimeter Array

Band 7 Cartridge

- Mechanical design
 - 4K Optics made up and measured
 - New Coupler for 2SB Mixer made up at IRAM
 - New circular shape Grid delivered
 - Cartridge plates machined (WG/Semi-Rigid feed through & fixing holes)
 - Parts for assembling made up (Including SS WG and Semi-Rigid)








Atacama Large Millimeter Array

Band 9 Cartridge

- Mixer development
 - Focus on a DSB, 4 – 12 GHz IF bandwidth, mixer solution
- Cartridge PDR held March '04
- Final design is in progress that should fulfill ALMA requirements:
 - $< 175\text{ K}$ (80 % of full RF band)
 - $< 263\text{ K}$ (20 % of full RF band)






Atacama Large Millimeter Array

Band 9 Cartridge




- Status of detailed design
 - Investigating NbTiN SIS devices
 - Continued mixer testing
 - 4 – 12 GHz cooled isolator prototype has become available
 - Cartridge design completed
 - 4 K stage components finalized
 - 20 K / 90 K stage components in progress
 - Optics prototype tested at IRAM



Atacama Large Millimeter Array

Water Vapour Radiometer


- Development status
 - Completion of final integration of prototypes at Cambridge, correlation type, and Onsala, Dicke switched
 - Performance verification of prototypes
 - Preparation of integration and test plans of prototype WVRs at ATF in Socorro





Atacama Large Millimeter Array


Back End & Correlator





Atacama Large Millimeter Array


Back End & Correlator



Atacama Large Millimeter Array


Digitizer & Clock

Prototype Digitiser >
Sub-assembly



< Digitiser Clock


DGS Chip microphoto >
Die size 3 x 3 mm






Atacama Large Millimeter Array

Back End – Optical DTS




Optical Transmitter



Optical Receiver >



< Optical Amplifier Demux



Eye Diagram >

Atacama Large Millimeter Array Correlator – Tunable Filter Bank






Atacama Large Millimeter Array

System Engineering

- **Design and analysis**
 - Overall ALMA system design
 - Maintaining ALMA system technical budgets
 - Supporting IPTs on all technical aspects
 - Participation in reviews
- **Interface Control and Requirements**
 - Preparation and implementation of ALMA engineering requirements
 - Maintaining ICDs
 - Preparation and maintaining of system performance requirements
 - Definition of ALMA standards





Atacama Large Millimeter Array

Prototype Integration

- **Lab Integration and testing in Tucson and Socorro**
 - **Signal Path from IF through correlation (Socorro)**
 - **RF simulator, LO reference distribution and 1st LO (Tucson)**
- **Combined lab integration and testing in Socorro**
 - **Equipment from Tucson will be moved to Socorro November 2004**
 - **Tests: end-to-end signal integrity, gain vs. frequency, error rates, crosstalk, gain stability, phase stability, phase switching and LO offsetting**
- **ALMA Test Facility (ATF) integration and testing**
 - **Equipment will be moved, installed and checked at ATF Jan-Feb 2005**
 - **First fringes are expected in spring 2005**
 - **Astronomical testing, software testing, switch over to real prototypes, WVR testing, Front End installation**



Atacama Large Millimeter Array


Prototype Integration






Atacama Large Millimeter Array

Computing - Architecture



Atacama Large Millimeter Array

ALMA PMCS Concept





Atacama



ESO ALMA COMMUNITY DAY