



The Atacama Large Millimeter / submillimeter Array: Current Status

Alison Peck
Deputy Project Scientist
Joint ALMA Office



Overview

- International project to build & operate a large (up to 80-antennas) millimeter / submm ($\lambda \sim 0.85\text{-}3\text{mm}$) array at high altitude site (5000m) in northern Chile.

(Partners: ESO – US / Canada – Japan – Chile)

- Project began in 2002

- Japan joined in 2004

- site construction, hardware production lines,
software development 2007,

- 66 antennas in production, first antennas arrived 2007;

- early science ~2010, full science operations 2012.

- Two orders-of-magnitude improvement in mm radio astronomy capabilities.



Japan – ALMA-J

• Agreement signed between the NSF-ESO-NINS Sept 2004 / July 2006.


- Four additional 12-m antennas (total power)
- Twelve 7-m diameter antennas in compact configuration: Atacama Compact Array
- Separate ACA correlator
- Receiver: Bands 4, 8... 10

Atacama Compact Array – ACA

• Significantly improves low surface brightness sensitivity of ALMA; add precision total power data



ALMA + ACA



ALMA Key Science 1:


Planetary regions, nearby disks

$$M_{\text{planet}} / M_{\text{star}} = 0.5 M_{\text{Jup}} / 1 M_{\text{sun}}$$

Orbital radius: 5 AU

Disk mass as in the circumstellar disk
around the Butterfly Star in Taurus


(ALMA: 10km, $t_{\text{int}}=8\text{h}$, 30° phase noise)
Wolf & D'Angelo (2005)






ALMA Key Science 2: Astrochemistry

Spectrum courtesy B. Turner (NRAO)



•Millimeter/submillimeter spectral components dominate the spectrum of planets, young stars, many distant galaxies.

•Most of the observed transitions of the 125 known interstellar molecules lie in the mm/submm spectral region—here some 17,000 lines are seen in a small portion of the spectrum at 2mm.



Orion Nebula

Subaru Telescope, National Astronomical Observatory of Japan

CISCO (J, K' & H₂ ($v=1-0$ S(1)))


January 28, 1999

ESO -- October 30, 2007




ALMA Key Science 3: Interstellar Medium

**Carbon Monoxide (CO) Image of
Taurus Molecular Clouds**



^{13}CO Image showing densest regions




● Size of Moon in Sky = ~ 1000 resolution elements
note incredible detail observed in this star forming region!

Credit: M. Heyer




ALMA Key Science 4: High redshift deep fields





ALMA DF: Rich in Distant Galaxies




Nearby galaxies in ALMA DF

Distant galaxies in ALMA DF



ALMA Science Requirements



CASA beam and u,v coverage simulations soon to be online for proposal planning

- High Fidelity Imaging
- Precise Imaging at $0.1''$ Resolution
- Routine Sub-mJy Continuum Sensitivity
- Routine mK Spectral Sensitivity
- Wideband Frequency Coverage
- Wide Field Imaging Mosaicing
- Submillimeter Receiver System
- Full Polarization Capability
- System Flexibility



Technical Specifications

- .54+ 12-m antennas, 12 7-m antennas, at 5000m site
- .Surface accuracy $\pm 25 \mu\text{m}$, 0.6'' reference pointing in 9m/s wind, 2'' absolute pointing all-sky.
- .Array configurations between 150m to ~15-18km.
- .10 bands in 31-950 GHz + 183 GHz WVR.
- .8 GHz BW, dual polarization.
- .Interferometry, mosaicing & total-power observing.
- .Correlator: 4096 channels/IF (multi-IF), full Stokes.
- .Data rate: 6Mb/s average; peak 60-150 Mb/s.
- .All data archived (raw + images), pipeline processing.



ALMA Median Sensitivity


(1 minute; 75% Quartile opacities $\lambda > 1\text{mm}$, 25% $\lambda < 1\text{mm}$)

Frequency (GHz)	Continuum (mJy)	Line 1 km s ⁻¹ (mJy)	Line 25 km s ⁻¹ (mJy)
35	0.02	5.1	1.03
110	0.027	4.4	0.89
140	0.039	5.1	1.01
230	0.071	7.2	1.44
345	0.12	10	1.99
675	0.85	51	10.2
850	1.26	66	13.3



Imaging Performance

CASA simulations by R. Reid



Noiseless

Thermal noise (672GHz, O21)

ESO -- October 30, 2007




Antennas

- Demanding ALMA antenna specifications:
 - Surface accuracy ($25\ \mu\text{m}$)
 - Absolute and offset pointing accuracy (2 arcsec absolute, 0.6 arcsec offset)
 - Fast switching (1.5 deg sky in 1.5 sec)
 - Path length ($15\ \mu\text{m}$ non-repeatable, $20\ \mu\text{m}$ repeatable)
- To validate these specifications: three prototype antennas built & evaluated at ATF
- Three production contracts – US (General Dynamics / Vertex)
Europe (Alcatel EIE MT Aerospace)
Japan (Mitsubishi)




Array Configurations



ESO -- October 30, 2007



Both Short and Long Baselines




ESO -- October 30, 2007



External Phase Correction

183 GHz Water Vapour Radiometers, tested at SMA



Mike Reid et al, 2006



Correlator Specifications

Number of antennas	64
Number of IF pairs per antenna	4
Max. sampling rate per IF pair	2 x 4 GHz
Digitizing format	3 bit, 8 level
Correlating format	2 bit, 4 level
Max. delay range	30 km
Channels per IF pair	4096
Autocorrelation channels per baseline	1024
Polarization	Full stokes (4 products)

During full operation, the estimated flow of int/SD data into archive ~ 100 Tb per year.





Project lifecycle: online proposal, script, dynamic scheduling, raw data available plus a reference image with pipeline processing history, calibration data...

-sufficient assistance for non-blackbelt radio astronomers



ALMA Science Precursors

BR1202-0725 CII at $z=4.7$
Iono et al 2006





Approximate Schedule

- First fringes: ATF Q2 2007 ✓ (“dynamic fringes” – Oct 19, 2007)
- AOS, OSF: Complete early 2008.
- Antennas: #1 2007 ✓, #2 2007 ✓ ... #66 2011. (5 as of Oct 2007)
- Front Ends: #1, #2 2007, → production.
- BE/DTS: → production.
- Correlator: Q1 complete... Q4 2008; ACA 2008.
- Software: R4... AIVC 2007, Ops 2008.

- CSV: handover of verified 3-element interferometer at AOS
(currently 2009Q1)

- Call for Early Science: Q1 2010
- Early Science: Q4 2010
- Full Operations: 04 Sep 2012



Correlator Quadrant #1 (of 4)



Completed, in testing. Complete correlator contains 2912 printed circuit boards and 5200 interface cables; there are more than 20 million solder joints.

June 2007 – second quadrant in production in Charlottesville + new test correlator in Socorro



Commissioning

Commissioning commences with arrival of the third antenna to the high site, when phase closure is expected to be achieved, and continues until handover to Operations at the end of 2012.

Current activities:

- Revising Commissioning Plan (esp schedule and staffing)
- assisting with Antenna Integration at the Operations Support Facility
- involved with development of the Operations Plan, with Ops Working Group
- Working at ALMA Test Facility with Computing, System Engineering, Antenna, Front End and other teams on adding functionality to software


Resources will be needed from AIV, Operations, Science IPT and ARCs



Equipment available

FE #1 (4 cartridges) – Mar07

Band 3



Band 7

Band 6

Band 9

⇒ Bands 3, 6, 7, 9 available (4 and 8 may be added soon after)

⇒ All types of 12m antenna used for interferometric commissioning

⇒ 2 subarrays; can test single-dish and interferometric observing in parallel;

⇒ Initial configurations compact; thereafter First Science Configurations as already defined



Receivers / Front Ends


ALMA Band	Frequency Range	Receiver noise temperature		Mixing scheme	Receiver technology
		T_{Rx} over 80% of the RF band	T_{Rx} at any RF frequency		
1	31.3 - 45 GHz	17 K	28 K	USB	HEMT
2	67 - 90 GHz	30 K	50 K	LSB	HEMT
→ 3	84 - 116 GHz	37 K	62 K	2SB	SIS
4	125 - 169 GHz	51 K	85 K	2SB	SIS
5	163 - 211 GHz	65 K	108 K	2SB	SIS
→ 6	211 - 275 GHz	83 K	138 K	2SB	SIS
→ 7	275 - 373 GHz	147 K	221 K	2SB	SIS
8	385 - 500 GHz	98 K	147 K	DSB	SIS
→ 9	602 - 720 GHz	175 K	263 K	DSB	SIS
10	787 - 950 GHz	230 K	345 K	DSB	SIS

- Dual, linear polarization channels:
 - Increased sensitivity
 - Measurement of 4 Stokes parameters

- 183 GHz water vapour radiometer:
 - Used for atmospheric path length correction




Atmospheric Opacity






First Front End on Tilt Table



ESO -- October 30, 2007



Initially Only Compact Configurations





Early Science 2010 – current definition

- At least 16 antennas fully commissioned (more in process of integration)
- Receiver bands 3, 4, 6, 7, 8, 9
- Interferometry in single field or pointed mosaic mode
- A range of spectral modes, (initial priorities identified)
- Circular and linear polarization (not mosaic)
- Single-dish mosaic (position and beam-switch) and OTF.
- 2 subarrays operational



Project Simulations (almasimmos in CASA)


```

0%....10....20....30....40....50....60....70....80....90....100%
Warning no plotter attached. Attach a plotter to get plots
Reading data...
Time spent reading from disk : 0 sec.
Number of points being plotted : 6
Python Plotting time : 1.407 sec.
Reading data...
Time spent reading from disk : 0 sec.
Number of points being plotted : 166
Python Plotting time : 1.525 sec.

CASA <6>: inp almasimmos
-----> inp(almasimmos)
project          = 'mysim_compact' # Name of project simulated
modelimage       = 'glmtest.modim/' # name of an image to simulate visibilities for
complist         = ' ' # componentlist table to simulate visibilities
antennalist      = 'almacomact.txt' # antenna position ascii file
direction        = 'J2000 17h04m13.0 -42d19m58.0' # mosaic center direction
nmosx            = 11 # number of pointings along x
nmosy            = 11 # number of pointings along y
pointingspacing  = '24arcsec' # spacing in between beams
refdate         = '2007/02/05/22:05:00' # Time around which observation
totaltime       = 3600s # total time of observation
integration      = 10s # Time interval for each integration
mode            = 'channel' # Type of selection
alg             = 'clark' # Algorithm to use for deconvolution
niter           = 500 # Number iterations
nchan           = -1 # Number of channels to select
startfreq       = 86.0GHz # Frequency of first channel
chanwidth       = 2.0GHz # Channel width
cell            = 1arcsec # Cell size e.g., 10arcsec
insize          = '[250, 250]' # Image size in spatial pixels (x,y)
stokes          = 'I' # Stokes parameters to image
weighting       = 'natural' # Weighting to apply to visibilities
rmode           = 'none' # Robustness mode (for use with Briggs weightin
robust          = 0.0 # Briggs robustness parameter
display         = 'True' # Plot simulation result images,figures

CASA <7>:



```





Observing Preparation (OT)

Choose pointing center(s)




Choose spectral windows

ESO -- October 30, 2007



Array Control and Monitoring (OMC)



Operator MasterClient

Session View Debug

Alma

TreelInfo

Deployment Info

Manager on gas01, port 3000

Containers (25)

- 'ACC/AlarmContainer' [id 75759617]: 1 component
- 'ACC/javaContainer' [id 81068035]: 4 components
- 'ACC/masterContainer' [id 75497474]: 7 components
- 'ARCHIVE/ACC/cppContainer' [id 74579973]: 2 components
- 'ARCHIVE/ACC/javaContainer' [id 75300868]: 5 components
- 'CONTROL/ABM001/cppContainer' [id 72613900]: 7 components
- 'CONTROL/ABM002/cppContainer' [id 68878351]: 7 components
- 'CONTROL/ACC/cppContainer' [id 78512139]: 0 components
- 'CONTROL/ACC/javaContainer' [id 72679434]: 3 components
- 'CONTROL/ACC/pythonContainer' [id 76939273]: 2 components
- 'CONTROL/AMBSOCKETSERVER/pythonContainer' [id 77725727]: 3 components
- 'CONTROL/ARTM/cppContainer' [id 73072656]: 3 components
- 'CONTROL/OPTICAL02/cppContainer' [id 83492877]: 1 component
- 'CORR/ACC/javaContainer' [id 78643217]: 1 component
- 'CORR/CCC/cppContainer' [id 73859096]: 4 components
- 'CORR/CCC/rLogContainer' [id 71368729]: 1 component
- 'CORR/CDPMaster/cppContainer' [id 78512151]: 1 component
- 'CORR/CDPNode/NO1/cppContainer' [id 74973202]: 1 component
- 'CORR/CDPNode/NO1/rLogContainer' [id 82051091]: 1 component
- 'CORR/CDPNode/NO2/cppContainer' [id 78970900]: 1 component
- 'CORR/CDPNode/NO3/cppContainer' [id 69337109]: 1 component
- 'CORR/CDPNode/NO4/cppContainer' [id 69599254]: 1 component
- 'EXEC/ACC/javaContainer' [id 82444294]: 1 component
- 'TELCA/ACC/cppContainer' [id 78118919]: 2 components

Client Applications (32)

- 'ExecOMC.ComponentClient' [id 39518209]

Alma

Connectivity

Corba | Acs | OpServer | Error | Shutdown | Init | Online | Operational

Subsystems

- << ARCHIVE AVAILABLE/OPERATIONAL Error Shutdown Init Online Operational
- << SCHEDULING AVAILABLE/OPERATIONAL Error Shutdown Init Online Operational
- << CONTROL AVAILABLE/OPERATIONAL Error Shutdown Init Online Operational
- << TELCAL AVAILABLE/OPERATIONAL Error Shutdown Init Online Operational
- << CORR AVAILABLE/OPERATIONAL Error Shutdown Init Online Operational
- << SCIENCE AVAILABLE/OPERATIONAL Error Shutdown Init Online Operational
- << QL AVAILABLE/OPERATIONAL Error Shutdown Init Online Operational

Antennas Data Flow AcsTree Server Conn

Total	Unassigned	Name	Array	Status	Substatus	Online
ALMA01	Unassigned			Operational	NoError	ANTENNA_ONLINE
ALMA02	Unassigned			Operational	NoError	ANTENNA_ONLINE

Tasks Accumulated Events Calendar Requests Log Input

Type	Announcement	Total	Total (last 60s)	Most recent
POLLED	alma has State Unknown	1		0 2007-06-25 17:13:12.811
NOTIFY/POLLED	ARCHIVE's Mastercomponent has State Unknown	2		0 2007-06-25 17:13:15.048
NOTIFY/POLLED	SCHEDULING's Mastercomponent has State Unknown	1		0 2007-06-25 17:13:15.124
NOTIFY/POLLED	CONTROL's Mastercomponent has State Unknown	1		0 2007-06-25 17:13:15.466
NOTIFY/POLLED	TELCAL's Mastercomponent has State Unknown	1		0 2007-06-25 17:13:15.587
POLLED	EXEC_EXECUTIVE has State Unknown	2		0 2007-06-25 17:13:15.617
NOTIFY/POLLED	CORR's Mastercomponent has State Unknown	1		0 2007-06-25 17:13:15.683
NOTIFY/POLLED	SCIENCE's Mastercomponent has State Unknown	1		0 2007-06-25 17:13:15.781
NOTIFY/POLLED	QL's Mastercomponent has State Unknown	1		0 2007-06-25 17:13:15.934
POLLED	alma has State Operational	1		0 2007-06-25 17:13:15.936
POLLED	CONTROL/AmbSocketServer has State Unknown	2		0 2007-06-25 17:13:16.119
NOTIFY/POLLED	Antenna ALMA01 data channel has State Unknown	12		6 2007-06-25 17:14:19.157

Devices

(gns) at gns: ONLINE, up 3:43:14.138

(gas01) at gas01: ONLINE, up 3:43:14.115

(sim-acc-02) at sim-acc-02: ONLINE, up 50:04:00.665

(01-abm) at t01-abm: ONLINE, up 20:38:45.322

(026-abm) at t26-abm: ONLINE, up 7:29:54.676

(opt-02) at opt-02: ONLINE, up 3:43:14.099

(cob-co) at cob-co: ONLINE, up 9:30:52.957

(cob-cpn-01) at cob-cpn-01: ONLINE, up 9:30:53.361

(cob-dm0) at cob-dm0: ONLINE, up 50:04:09.387

(lo-art-1) at lo-art-1: ONLINE, up 50:04:08.452



Sites

- Antenna Test Facility (ATF) - Socorro, NM
- Array Operations Site (AOS) - Chajnantor
- Operations Support Facility (OSF) - near San Pedro
- Santiago Central Offices (SCO) - Santiago
- ALMA Regional Centers – ARCs + ARCllets

ARC: Charlottesville (NA)

Garching (EU)

Tokyo (EA)

- ARCllets: Bonn, IRAM, Bologna, Leiden, Onsala,
Manchester, Taipei?...



Purpose of ARCs and ARClets

- Establish community (already underway)
- Provide face-to-face user support (post-obs.)
- Offer round-the-clock help, with sites in different time zones
- Offer help with specific expertise where available
- Be involved with software development, testing, manuals, cookbooks
- Collect user feedback to provide to SCO and Ops
- **Hopefully...** be involved in commissioning and science verification, both OSF and ATF



Staffing available

- Project Scientist + Deputy (R Hills and A Peck)
- 3 commissioning scientists
- Operations astronomers
- Science IPT staff on rotation
- Postdocs (Europe and NA)

- Ad hoc specialists
- ARC (and ARClet) staff on rotation

The new Operations staff being hired will form an integral part of the Commissioning team, and the AIV scientists will move to Commissioning as well; there is no “handover” point



Image © 2006 NASA
Image © 2006 40m Metrics

© 2005 Google



ALMA Site

ALMA
Paranal
La Serena
Santiago



ESO -- October 30, 2007

San Pedro de Atacama,
Atacama Desert, Northern Chile



ALMA Sites

To AOS (43km)

OSF Site (15km)

Oct 2007



Lascar – April + October 2006





Operations Support Facility (OSF): Technical Facilities 3000m



Contractor's Camp
holds ~440 persons





OSF Warehouse



ESO -- October 30, 2007



ALMA Camp - OSF

AIV Lab



Offices and cantina

Tennis court

First dorms

New dorms

Much nicer!



ESO -- October 30, 2007

Vertex Site Erection Facility






Temporary AIV Lab & Holography Tower



ESO -- October 30, 2007



ALMA Science Reserve





5000m Chajnantor plateau – looking south Array Operations Site



ESO -- October 30, 2007



Chajnantor Plateau – looking north

V. Licancabur

C⁰ Chajnantor

Pampa La Bola



Center of Array

ESO -- October 30, 2007



AOS Technical Building - wiring and furnishing being done (Sept 2007)

ESO -- October 30, 2007



Inside AOS technical building




ESO -- October 30, 2007

Prototype Antennas at ATF

Mitsubishi antenna

Vertex antenna

AEC antenna



12-m, Carbon Fiber Support Structure



Transporting an ALMA Antenna (Artist's Impression)

ESO Press Photo 32f/07 (30 July 2007)

This image is copyright © ESO. It is released in connection with an ESO press release and may be used by the press on the condition that the source is clearly indicated in the caption.



ESO -- October 30, 2007



The ALMA Transporter – Rear View

ESO Press Photo 32e/07 (30 July 2007)



The ALMA Transporter

ESO Press Photo 32b/07 (30 July 2007)



This image is copyright © ESO. It is released in connection with an ESO press release and may be used by the press on the condition that the source is clearly indicated in the caption.

Transporter –
Germany,
July 2007



Road: OSF-AOS - Transporter



ESO -- October 30, 2007

Vertex in Texas



Vertex #1 - Mar 19th 2007



Vertex #1 in Antofagasta - April 2007



Vertex #1 at OSF -

All 8 rows of panels now installed and cladding finished (October)



ESO -- October 30, 2007



Melco #1 - Mar 2007 - at Mitsubishi



ESO -- October 30, 2007



3 ACA 12-m antennas en route to OSF

(15 km/hr for 3 days)



ESO -- October 30, 2007



Three Headless Melcos at OSF - August



ESO -- October 30, 2007



Third Mitsubishi Antenna under construction



ESO -- October 30, 2007



Photogrammetry and
mechanical tests
began on Melco #1
September, 2007

Latest - Holography
began in October



ESO -- October 30, 2007



Vertex #2, straight off the truck, Sept 27, 2007



ESO -- October 30, 2007



Vertex #1 - Fully assembled, Oct 22, 2007





For more info:
www.alma.info

Or email apeck@alma.cl

The Atacama Large Millimeter Array (ALMA) is an international astronomy facility. ALMA is a partnership between Europe, North America and Japan, in cooperation with the Republic of Chile. ALMA is funded in North America by the U.S. National Science Foundation (NSF) in cooperation with the National Research Council of Canada (NRC), in Europe by the European Southern Observatory (ESO) and Spain. ALMA construction and operations are led on behalf of North America by the National Radio Astronomy Observatory (NRAO), which is managed by Associated Universities, Inc. (AUI), on behalf of Europe by ESO, and on behalf of Japan by the National Astronomical Observatory of Japan.



Computing

- Ongoing development of “end to end” software system running on over 200 computers on 4 continents.
- Difficult distributed development – software engineering practices, travel
- Using OT for proposal and script preparation
- Using CASA as the offline system (also AIVC)



Commissioning activities

- Antenna and array calibrations
 - Pointing and focus software
(initial SD pointing and focus done by AIV, we optimize)
 - Primary beam and surface measurement (likewise)
 - Antenna location (baseline)
 - Delay
- Observing calibration tasks
 - Phase calibration, fast switching and WVR development
 - Calibrator surveys (need dense grid for fast switching)
 - Temperature and flux scale
 - Bandpass
 - Instrumental polarization



More Commissioning activities

- Single-dish modes
 - Mosaic with beam and position switching
 - On-the-fly mapping
 - Autocorrelation and continuum total power
 - [Frequency switching]
 - Total power calibration
- ACA 7m array (from CSV + 12 months, roughly)



Expected Task Durations

- Current numbers:
 - Array/antenna calibration -- 95 days
 - Testing calibration strategies -- 150 days
 - Commissioning observing modes -- 230 days
 - Single dish observing modes -- 60 days (in parallel)
 - ACA 7m array (in parallel)
- Assume 20% downtime from outside factors
- Delaying factors include inclement weather, hardware/software problems, staffing shortfalls...
- Additional downtime from failures during CSV tests are included in the estimates (may expect 40-50% downtime in total based on experience at other telescopes)
- <10% SV fraction
- Consistent with a ~20-month program




One Month Outline of Commissioning Staff in Chile

Location	Week 1	Week 2	Week 3	Week 4	Total
OSF	2-3 day shift 2 night shift	2-3 day shift 2 night shift	2-3 day shift 2 night shift	2-3 day shift 2 night shift	18 people
SCO	6	6	6	6	
Off duty	4	4	4	4	
Research, travel or leave	2-3	2-3	2-3	2-3	
Total	18 people				

Modified turno system (8/28)



Atmospheric Opacity






ATF Static Fringes on Mercury

Using new 2-antenna correlator, Aug 31, 2007

More recently, fringes detected toward 3C279 and 3C454.3 as well



ESO -- October 30, 2007

Front End assembly




Figure 2



Vertex #1








European ARClet Specialties

- German node (contact Bertoldi): Advance data analysis (MAGIX), pipeline heuristics (calibration, data capture)
- Italian node (contact Brand): Data handling (GRID techniques), surveys, mosaicing, polarimetry
- Nordic node (contact Conway): Remote reduction, GRID computing, multi-frequency synthesis, phase modeling, self-calibration
- French/Spanish node (contact Gueth): Calibration, phase correction, polarimetry, imaging simulator, schools
- Dutch node (contact Hogerheijde): High-frequency, wide-field imaging, data analysis tools.
- UK node (contact Muxlow): Data analysis, archive, data reduction heuristics, proposal preparation



Back End – LO, DTS



tober 30, 2007



BE Racks - January 2007



Budget

IPT		Labor Y2000 K Dollars	Material Y2000 K Dollars	Travel Y2000 K Dollars	Total Budget Y2000 K Dollars
COMBINED	1.01 Management	\$17,090	\$59,101	\$5,300	\$81,491
	1.02 Site	\$4,166	\$109,293	\$705	\$114,164
	1.03 Antenna	\$8,641	\$8,497	\$1,829	\$18,967
	1.03 EU Antenna Contract	\$0	\$123,051	\$649	\$123,700
	1.03 NA Antenna Contract	\$0	\$136,982	\$649	\$137,631
	1.04 Front End	\$20,358	\$76,249	\$1,459	\$98,067
	1.05 Back End	\$15,390	\$32,218	\$1,053	\$48,660
	1.06 Correlator	\$3,381	\$6,327	\$242	\$9,951
	1.07 Computing	\$19,128	\$12,590	\$1,645	\$33,363
	1.08 SE&I	\$24,313	\$11,887	\$6,115	\$42,316
	1.09 Science	\$6,850	\$1,338	\$1,005	\$9,192
	Contingency				\$74,301
Grand Total, 1000's of Y2000 Dollars		\$119,317	\$577,534	\$20,651	\$791,803

2007Apr01

+ Japan (~\$300M)



Budget / History

- ALMA concept: mid 90s....
- Original project budget (2002): \$592M
- (scope, collaboration, political, personal,...)
- 2004: rebaselining (scope, budget, sched)
- Budget: 40% ↑ N: 64-->50
- Since 2005: tight EVMS control...







Brightness Temperature Sensitivity

1 min, 1.5mm, *0.35 PWV, 1 km/s

Frequency (GHz)	B_{\max} 0.2km T_{cont} (K)	B_{\max} 0.2km T_{line} (K)	B_{\max} 10km T_{cont} (K)	B_{\max} 10km T_{line} (K)
35	0.002	0.050	0.48	130
110	0.003	0.049	0.84	120
230	0.0005	0.054	1.3	140
345	0.0014	0.12	3.6	300
490	0.0030	0.23	7.6	580
675*	0.0046	0.28	12	690
850*	0.011	0.58	27	1400

AEM - PPDR Design Analysis – Jan 2007



ESO -- October 30, 2007



Science Verification

- Main goals
 - Test ALMA modes end-to-end (includes projects from user community)
 - Feedback to CSV team
 - Early access to ALMA data for the community
- Modes **fully commissioned** before SV; PS responsible for **decision to issue call**
- Open call for proposals, fast, not using formal machinery; review for scientific value (+external) and feasibility (CSV team)
- Data public immediately
- Projects executed by CSV team/Operations; include QA
- ALMA Public Images are a subset of SV